BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work: Filling of potholes in ward 07, Byatarayanapura.

Main bill

Estimate cost: 30.00 lakhs

1st and part

BRUHAT BANGALORE MAHANAGARA PALIKE

KODIGEHALLI SUB DIVISION- WARD 7 BYATARAYANAPURA

Agency: U.Ramesh

Name of work: Filling of potholes in ward 07, Byatarayanapura. Est Cost: 30.00 lakhs

MAIN BILL

Sl NO	Description of work	ch	No	L	B	D	QTY
1	**Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications**						
	Qty Vide page no (4) of premeasurements sheet						**356.70**
2	**Providing laying, spreading and compacting graded fine aggregate to wet mix macadam specificationns including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surfce and compating with vibratory roller to achieve the desired density complete as per specifications.**						
	Qty Vide page no (8) of premeasurements sheet						**304.62**
2 3	**Filling pot holes and patch repairs with bituminous concrete 40mm. KSRRB M3000-5.Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.30, back filling the potholes with hot bituminous materail as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continous surface all as per clause 3004-2, complete as per specifications,**						
	Veerannapalya						
	Beside sara switch gears		1	16.20	5.20		84.24
	HNO32/A		1	5.00	1.70		8.50
			1	3.10	1.70		5.27
			1	1.00	0.90		0.90
	Infront of MM furnitures, 4th cross		1	2.00	1.10		2.20
	Infront of MKS store		1	4.00	2.00		8.00
			1	2.00	1.00		2.00
			1	1.00	0.90		0.90
	San atowers		1	6.00	2.00		12.00
	Coffe board layout						0.00
	H516- coffe board layout		1	4.00	1.70		6.80
			1	3.40	2.70		9.18
	Infront of Anugraha house		1	3.30	2.30		7.59
	5th main HNO286		1	6.10	1.50		9.15
			1	7.00	2.20		15.40
	6th main road		1	2.20	2.10		4.62
	7th main road JR enterprises		1	3.30	1.60		5.28
			1	6.40	1.40		8.96
			1	2.00	0.90		1.80
	D-care-6th main road		1	6.30	1.30		8.19
	CMR Calyx -6th main road		1	9.30	7.20		66.96
			1	2.00	2.00		4.00
	H338		1	6.00	2.00		12.00
	H54		1	3.00	1.20		3.60
	10th main road Nisarga house		1	4.80	2.50		12.00
	11th main road-H93		1	1.00	0.90		0.90

300.44

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

			1	3.00	2.30		6.90		
			1	2.20	1.30		2.86		
			1	2.00	2.00		4.00		
	8th cross H98		1	9.50	2.20		20.90		
			1	3.70	2.00		7.40		
	10th main road-Poornima prabhakr house		1	3.70	3.00		11.10		
			1	1.00	0.80		0.80		
	5th cross, HNO129		1	2.00	1.80		3.60		
			1	2.40	1.60		3.84		
	5th cross Prasad villa		1	2.70	2.10		5.67		
			1	2.50	1.50		3.75		
	5th cross HNO104		1	5.40	3.10		16.74		
	11th main road- saroja house		1	5.80	2.30		13.34		
	11th main road- Haridas		1	2.50	2.50		6.25		
			1	1.50	1.00		1.50		
	10th main road, HNO 134		1	3.60	2.10		7.56		
	5th cross HNO 325		1	2.30	1.80		4.14		
			1	5.10	2.20		11.22		
	8th main road, Hno 332		1	4.40	2.30		10.12		
	8th main road, Hno 61		1	5.20	2.00		10.40		
			1	1.90	1.60		3.04		
	12th main road- ORBIS fried chiken centre		1	0.60	1.70		1.02		
			1	2.90	2.20		6.38		
			1	1.00	1.00		1.00		
			1	1.00	0.80		0.80		
	Nandini parlour- opposite road		1	6.60	1.70		11.22		
	Besides BWSSB water tank		1	7.90	2.70		21.33		
			1	6.50	1.00		6.50		
	Swathi hotel main road		1	2.80	1.80		5.04		
	Sahakaranagara						0.00		
	14th main road, Infront of Bajaj		1	2.30	2.10		4.83		
			1	5.80	3.10		17.98		
			1	2.50	2.00		5.00		
			1	13.70	1.20		16.44		
	14th main road, Infront of Donne Biryani hotel		1	10.00	1.80		18.00		
			1	5.00	1.00		5.00		
			1	7.50	1.70		12.75		
			1	4.90	1.80		8.82		
	13th main road, ratna house		1	2.80	1.50		4.20		
			1	4.00	0.90		3.60		
			1	3.30	2.00		6.60		
	13th main road, sensex shop		1	2.00	1.70		3.40		
			1	2.60	1.90		4.94		
			1	1.00	1.00		1.00		
			1	1.70	1.20		2.04		
			1	4.00	3.50		14.00		
	13th main road, Capital shipping unit		1	3.70	1.90		7.03		
			1	8.00	1.00		8.00		
	coffe board layout						0.00		
	3rdc ross V.L Enterprises,		1	4.00	0.50		2.00		
			1	3.90	3.80		14.82		
	8th main road, Sri Arjun Adithiya Nivas		1	2.10	1.80		3.78		
			1	3.90	2.20		8.58		
			1	1.40	1.20		1.68		
	8th main road, Hno 552		1	2.20	1.20		2.64		
			1	3.80	2.10		7.98		
			1	1.00	0.90		0.90		

394.43

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Pa
Bangalore - 560 092

	8th main road, Kodanda shetty house		1	2.00	2.00		4.00		
			1	0.90	0.80		0.72		
	8th main road, Akshaya house		1	5.50	0.80		4.40		
			1	6.90	0.80		5.52		
			1	5.30	0.80		4.24		
	8th main road, sudarshan house		1	0.90	0.80		0.72		
			1	0.50	0.40		0.20		
	9th main road, meghana house		1	2.70	0.90		2.43		
			1	1.80	1.70		3.06		
			1	0.50	0.50		0.25		
	10th main road, Nagaswamy house		1	3.30	1.00		3.30		
			1	1.80	1.60		2.88		
	10th main road, janani house		1	2.40	1.60		3.84		
	10th main road, HNO608		1	1.30	1.10		1.43		
			1	2.00	0.90		1.80		
			1	2.40	2.40		5.76		
			1	3.80	1.60		6.08		
			1	1.00	1.00		1.00		
	11th cross, Hno632		1	3.00	0.90		2.70		
	12th main road, H636		1	2.50	1.70		4.25		
			1	1.30	0.90		1.17		
	10th main road, Nandini milk parlour		1	3.40	2.40		8.16		
			1	2.00	1.70		3.40		
			1	1.80	1.10		1.98		
			1	2.50	1.10		2.75		
			1	1.00	1.00		1.00		
			1	2.00	1.60		3.20		
			1	2.50	1.30		3.25		
			1	2.30	1.30		2.99		
	9th main road, supritha house		1	4.20	3.40		14.28		
			1	1.70	1.30		2.21		
			1	1.70	1.70		2.89		
	7th main road, Aasharaya house		1	4.50	2.40		10.80		
			1	3.00	1.40		4.20		
			1	2.70	1.40		3.78		
	4th main road, infront of Gokul house		1	3.90	2.60		10.14		
			1	1.00	1.00		1.00		
	4th main road, shree durga realities		1	4.70	1.40		6.58		
			1	1.90	1.40		2.66		
			1	10.10	1.40		14.14		
	4th main road, shyam hujang house		1	3.40	2.10		7.14		
	4th cross Sri krishna house		1	4.00	1.80		7.20		
			1	3.40	1.90		6.46		
			1	2.20	2.00		4.40		
	7th main, Jains house		1	2.80	2.10		5.88		
			1	2.20	1.90		4.18		
	7th main road, Yash house		1	1.90	1.60		3.04		
			1	3.80	2.40		9.12		
	7th main road,Diya house		1	2.30	2.30		5.29		
	6th main road, Jayashree house		1	4.10	3.70		15.17		
			1	1.00	1.00		1.00		
	6th main road, Jose house		1	3.30	3.20		10.56		
			1	2.70	1.50		4.05		

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

	6th main road, Shangrile house		1	1.10	1.20		1.32		
			1	1.80	1.70		3.06		
			1	3.20	2.50		8.00		
	Umasri nilayam		1	6.00	0.90		5.40		
	5th cross Sai sapthami house		1	2.20	2.10		4.62		
			1	2.00	2.00		4.00		
			1	2.00	1.50		3.00		
	8th main road, HNO 145		1	3.00	1.90		5.70		
			1	2.40	1.40		3.36		
			1	1.00	1.00		1.00		
			1	2.70	1.20		3.24		
			1	1.00	0.90		0.90		
	8TH main road, Hno327		1	2.00	2.00		4.00		
			1	2.60	2.10		5.46		
	Venkate gowda layout								
	3rd cross road		1	5.00	1.50		7.50		
			1	10.00	1.50		15.00		
			5	1.00	1.00		5.00		
	2nd cross road		1	5.00	2.00		10.00		
			1	3.00	1.50		4.50		
	1st cross road		1	4.50	2.00		9.00		
			1	5.00	1.50		7.50		
			1	3.50	1.60		5.60		
	GKVK LAYOUT						0.00		
	Main road		1	5.00	2.00		10.00		
			1	10.00	1.50		15.00		
			1	10.00	2.00		20.00		
			5	2.00	2.00		20.00		
			10	1.50	1.50		22.50		
			1	15.00	1.50		22.50		
			1	10.00	5.00		50.00		
			1	20.00	3.00		60.00		
			1	15.00	2.50		37.50		
			1	2.00	0.65		1.30		
			1	5.00	1.50		7.50		
			1	2.00	3.50		7.00		
			1	8.00	2.00		16.00		
	Padma tent area								
			1	5.00	2.50		12.50		
			1	8.00	1.50		12.00		
			1	10.00	2.00		20.00		
			5	2.00	2.00		20.00		
	Kempapura main road		1	30.00	2.00		60.00		
			1	30.00	2.00		60.00		
			1	30.00	2.00		60.00		
							0.00		
	Road from MM road to JH school road		1	30.00	2.00		60.00		
			1	30.00	2.00		60.00		
							1708.48		

Assistant Engineer
Ward No.07

Assistant Executive Engineer
Kodigehalli Sub division

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

No.07

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work: Filling of potholes in ward 07, Byatarayanapura.

Presurements

Estimate cost: 30.00 lakhs

1st and part

gineer

BRUHAT BANGALORE MAHANAGARA PALIKE

KODIGEHALLI SUB DIVISION- WARD 7 BYATARAYANAPURA

Agency: U.Ramesh

Name of work: Filling of potholes in ward 07, Byatarayanapura. Est Cost: 30.00 lakhs

PRE MEASUREMENTS

Sl NO	Description of work	ch	No	L	B	D	QTY
1	**Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications**						
	Veerannapalya						
	Beside sara switch gears		1	16.20	5.20	0.2	16.85
	HNO32/A		1	5.00	1.70	0.2	1.70
			1	3.10	1.70	0.2	1.05
			1	1.00	0.90	0.2	0.18
	Infront of MM furnitures, 4th cross		1	2.00	1.10	0.2	0.44
	Infront of MKS store		1	4.00	2.00	0.2	1.60
			1	2.00	1.00	0.2	0.40
			1	1.00	0.90	0.2	0.18
	San atowers		1	6.00	2.00	0.2	2.40
	Coffe board layout						
	H516- coffe board layout		1	4.00	1.70	0.2	1.36
			1	3.40	2.70	0.2	1.84
	Infront of Anugraha house		1	3.30	2.30	0.2	1.52
	5th main HNO286		1	6.10	1.50	0.2	1.83
			1	7.00	2.20	0.2	3.08
	6th main road		1	2.20	2.10	0.2	0.92
	7th main road JR enterprises		1	3.30	1.60	0.2	1.06
			1	6.40	1.40	0.2	1.79
			1	2.00	0.90	0.2	0.36
	D-care-6th main road		1	6.30	1.30	0.2	1.64
	CMR Calyx -6th main road		1	9.30	7.20	0.2	13.39
			1	2.00	2.00	0.2	0.80
	H338		1	6.00	2.00	0.2	2.40
	H54		1	3.00	1.20	0.2	0.72
	10th main road Nisarga house		1	4.80	2.50	0.2	2.40
	11th main road-H93		1	1.00	0.90	0.2	0.18
			1	3.00	2.30	0.2	1.38
			1	2.20	1.30	0.2	0.57
			1	2.00	2.00	0.2	0.80
	8th cross H98		1	9.50	2.20	0.2	4.18
			1	3.70	2.00	0.2	1.48
	10th main road-Poornima prabhakr house		1	3.70	3.00	0.2	2.22
			1	1.00	0.80	0.2	0.16
	5th cross, HNO129		1	2.00	1.80	0.2	0.72
			1	2.40	1.60	0.2	0.77
	5th cross Prasad villa		1	2.70	2.10	0.2	1.13
			1	2.50	1.50	0.2	0.75
	5th cross HNO104		1	5.40	3.10	0.2	3.35
	11th main road- saroja house		1	5.80	2.30	0.2	2.67
	11th main road- Haridas		1	2.50	2.50	0.2	1.25
			1	1.50	1.00	0.2	0.30
	10th main road, HNO 134		1	3.60	2.10	0.2	1.51
	5th cross HNO 325		1	2.30	1.80	0.2	0.83
			1	5.10	2.20	0.2	2.24

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Detailed measurements

	8th main road, Hno 332		1	4.40	2.30	0.2	2.02		
	8th main road, Hno 61		1	5.20	2.00	0.2	2.08		
			1	1.90	1.60	0.2	0.61		
	12th main road- ORBIS fried chiken centre		1	0.60	1.70	0.2	0.20		
			1	2.90	2.20	0.2	1.28		
			1	1.00	1.00	0.2	0.20		
			1	1.00	0.80	0.2	0.16		
	Nandini parlour- opposite road		1	6.60	1.70	0.2	2.24		
	Besides BWSSB water tank		1	7.90	2.70	0.2	4.27		
			1	6.50	1.00	0.2	1.30		
	Swathi hotel main road		1	2.80	1.80	0.2	1.01		
	Sahakaranagara								
	14th main road, Infront of Bajaj		1	2.30	2.10	0.2	0.97		
			1	5.80	3.10	0.2	3.60		
			1	2.50	2.00	0.2	1.00		
			1	13.70	1.20	0.2	3.29		
	14th main road, Infront of Donne Biryani hotel		1	10.00	1.80	0.2	3.60		
			1	5.00	1.00	0.2	1.00		
			1	7.50	1.70	0.2	2.55		
			1	4.90	1.80	0.2	1.76		
	13th main road, ratna house		1	2.80	1.50	0.2	0.84		
			1	4.00	0.90	0.2	0.72		
			1	3.30	2.00	0.2	1.32		
	13th main road, sensex shop		1	2.00	1.70	0.2	0.68		
			1	2.60	1.90	0.2	0.99		
			1	1.00	1.00	0.2	0.20		
			1	1.70	1.20	0.2	0.41		
			1	4.00	3.50	0.2	2.80		
	13th main road, Capital shipping unit		1	3.70	1.90	0.2	1.41		
			1	8.00	1.00	0.2	1.60		
	coffe board layout								
	3rdc ross V.L Enterprises,		1	4.00	0.50	0.2	0.40		
			1	3.90	3.80	0.2	2.96		
	8th main road, Sri Arjun Adithiya Nivas		1	2.10	1.80	0.2	0.76		
			1	3.90	2.20	0.2	1.72		
			1	1.40	1.20	0.2	0.34		
	8th main road, Hno 552		1	2.20	1.20	0.2	0.53		
			1	3.80	2.10	0.2	1.60		
			1	1.00	0.90	0.2	0.18		
	8th main road, Kodanda shetty house		1	2.00	2.00	0.2	0.80		
			1	0.90	0.80	0.2	0.14		
	8th main road, Akshaya house		1	5.50	0.80	0.2	0.88		
			1	6.90	0.80	0.2	1.10		
			1	5.30	0.80	0.2	0.85		
	8th main road, sudarshan house		1	0.90	0.80	0.2	0.14		
			1	0.50	0.40	0.2	0.04		
	9th main road, meghana house		1	2.70	0.90	0.2	0.49		
			1	1.80	1.70	0.2	0.61		
			1	0.50	0.50	0.2	0.05		
	10th main road, Nagaswamy house		1	3.30	1.00	0.2	0.66		
			1	1.80	1.60	0.2	0.58		

58.94

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore - 560 092

Assistant Engineer

	10th main road, janani house		1	2.40	1.60	0.2	0.77		
	10th main road, HNO608		1	1.30	1.10	0.2	0.29		
			1	2.00	0.90	0.2	0.36		
			1	2.40	2.40	0.2	1.15		
			1	3.80	1.60	0.2	1.22		
			1	1.00	1.00	0.2	0.20		
	11th cross, Hno632		1	3.00	0.90	0.2	0.54		
	12th main road, H636		1	2.50	1.70	0.2	0.85		
			1	1.30	0.90	0.2	0.23		
	10th main road, Nandini milk parlour		1	3.40	2.40	0.2	1.63		
			1	2.00	1.70	0.2	0.68		
			1	1.80	1.10	0.2	0.40		
			1	2.50	1.10	0.2	0.55		
			1	1.00	1.00	0.2	0.20		
			1	2.00	1.60	0.2	0.64		
			1	2.50	1.30	0.2	0.65		
			1	2.30	1.30	0.2	0.60		
	9th main road, supritha house		1	4.20	3.40	0.2	2.86		
			1	1.70	1.30	0.2	0.44		
			1	1.70	1.70	0.2	0.58		
	7th main road, Aasharaya house		1	4.50	2.40	0.2	2.16		
			1	3.00	1.40	0.2	0.84		
			1	2.70	1.40	0.2	0.76		
	4th main road, infront of Gokul house		1	3.90	2.60	0.2	2.03		
			1	1.00	1.00	0.2	0.20		
	4th main road, shree durga realities		1	4.70	1.40	0.2	1.32		
			1	1.90	1.40	0.2	0.53		
			1	10.10	1.40	0.2	2.83		
	4th main road, shyam hujang house		1	3.40	2.10	0.2	1.43		
	4th cross Sri krishna house		1	4.00	1.80	0.2	1.44		
			1	3.40	1.90	0.2	1.29		
			1	2.20	2.00	0.2	0.88		
	7th main, Jains house		1	2.80	2.10	0.2	1.18		
			1	2.20	1.90	0.2	0.84		
	7th main road, Yash house		1	1.90	1.60	0.2	0.61		
			1	3.80	2.40	0.2	1.82		
	7th main road,Diya house		1	2.30	2.30	0.2	1.06		
	6th main road, Jayashree house		1	4.10	3.70	0.2	3.03		
			1	1.00	1.00	0.2	0.20		
	6th main road, Jose house		1	3.30	3.20	0.2	2.11		
			1	2.70	1.50	0.2	0.81		
	6th main road, Shangrile house		1	1.10	1.20	0.2	0.26		
			1	1.80	1.70	0.2	0.61		
			1	3.20	2.50	0.2	1.60		
	Umasri nilayam		1	6.00	0.90	0.2	1.08		
	5th cross Sai sapthami house		1	2.20	2.10	0.2	0.92		
			1	2.00	2.00	0.2	0.80		
			1	2.00	1.50	0.2	0.60		
	8th main road, HNO 145		1	3.00	1.90	0.2	1.14		
			1	2.40	1.40	0.2	0.67		
			1	1.00	1.00	0.2	0.20		
			1	2.70	1.20	0.2	0.65		
			1	1.00	0.90	0.2	0.18		
	8TH main road, Hno327		1	2.00	2.00	0.2	0.80		
			1	2.60	2.10	0.2	1.09		

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

	Venkate gowda layout								
	3rd cross road		1	5.00	1.50	0.2	1.50		
			1	10.00	1.50	0.2	3.00		
			5	1.00	1.00	0.2	1.00		
	2nd cross road		1	5.00	2.00	0.2	2.00		
			1	3.00	1.50	0.2	0.90		
	1st cross road		1	4.50	2.00	0.2	1.80		
			1	5.00	1.50	0.2	1.50		
			1	3.50	1.60	0.2	1.12		
	GKVK LAYOUT								
	Main road		1	5.00	2.00	0.2	2.00		
			1	10.00	1.50	0.2	3.00		
			1	10.00	2.00	0.2	4.00		
			5	2.00	2.00	0.2	4.00		
			10	1.50	1.50	0.2	4.50		
			1	15.00	1.50	0.2	4.50		
			1	10.00	5.00	0.2	10.00		
			1	20.00	3.00	0.2	12.00		
			1	15.00	2.50	0.2	7.50		
			1	2.00	0.65	0.2	0.26		
			1	5.00	1.50	0.2	1.50		
			1	2.00	3.50	0.2	1.40		
			1	8.00	2.00	0.2	3.20		
	Padma tent area								
			1	5.00	2.50	0.2	2.50		
			1	8.00	1.50	0.2	2.40		
			1	10.00	2.00	0.2	4.00		
			5	2.00	2.00	0.2	4.00		
	Kempapura main road		1	30.00	2.00	0.2	12.00		
			1	30.00	2.00	0.2	12.00		
			1	30.00	2.00	0.2	12.00		
	Road from MM road to JH school road		1	30.00	2.00	0.2	12.00		
			1	30.00	2.00	0.2	12.00		
			1	30.00	2.50	0.2	15.00		
							356.70		
2	**Providing laying, spreading and compacting graded fine aggregate to wet mix macadam specificationns including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surfce and compating with vibratory roller to achieve the desired density complete as per specifications.**								
	Veerannapalya								
	Beside sara switch gears		1	16.20	5.20	0.15	12.64		
	HNO32/A		1	5.00	1.70	0.15	1.28		
			1	3.10	1.70	0.15	0.79		
			1	1.00	0.90	0.15	0.14		
	Infront of MM furnitures, 4th cross		1	2.00	1.10	0.15	0.33		
	Infront of MKS store		1	4.00	2.00	0.15	1.20		
			1	2.00	1.00	0.15	0.30		
			1	1.00	0.90	0.15	0.14		
	San atowers		1	6.00	2.00	0.15	1.80		
	Coffe board layout			0.00	0.00	0.15			
	H516- coffe board layout		1	4.00	1.70	0.15	1.02		
			1	3.40	2.70	0.15	1.38		
	Infront of Anugraha house		1	3.30	2.30	0.15	1.14		
	5th main HNO286		1	6.10	1.50	0.15	1.37		
			1	7.00	2.20	0.15	2.31		
	6th main road		1	2.20	2.10	0.15	0.69		
	7th main road JR enterprises		1	3.30	1.60	0.15	0.79		
			1	6.40	1.40	0.15	1.34		

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore Mahanagara Palike
Bangalore - 560 092

			1	2.00	0.90	0.15	0.27		
	D-care-6th main road		1	6.30	1.30	0.15	1.23		
	CMR Calyx -6th main road		1	9.30	7.20	0.15	10.04		
			1	2.00	2.00	0.15	0.60		
	H338		1	6.00	2.00	0.15	1.80		
	H54		1	3.00	1.20	0.15	0.54		
	10th main road Nisarga house		1	4.80	2.50	0.15	1.80		
	11th main road-H93		1	1.00	0.90	0.15	0.14		
			1	3.00	2.30	0.15	1.04		
			1	2.20	1.30	0.15	0.43		
			1	2.00	2.00	0.15	0.60		
	8th cross H98		1	9.50	2.20	0.15	3.14		
			1	3.70	2.00	0.15	1.11		
	10th main road-Poornima prabhakr house		1	3.70	3.00	0.15	1.67		
			1	1.00	0.80	0.15	0.12		
	5th cross, HNO129		1	2.00	1.80	0.15	0.54		
			1	2.40	1.60	0.15	0.58		
	5th cross Prasad villa		1	2.70	2.10	0.15	0.85		
			1	2.50	1.50	0.15	0.56		
	5th cross HNO104		1	5.40	3.10	0.15	2.51		
	11th main road- saroja house		1	5.80	2.30	0.15	2.00		
	11th main road- Haridas		1	2.50	2.50	0.15	0.94		
			1	1.50	1.00	0.15	0.23		
	10th main road, HNO 134		1	3.60	2.10	0.15	1.13		
	5th cross HNO 325		1	2.30	1.80	0.15	0.62		
			1	5.10	2.20	0.15	1.68		
	8th main road, Hno 332		1	4.40	2.30	0.15	1.52		
	8th main road, Hno 61		1	5.20	2.00	0.15	1.56		
			1	1.90	1.60	0.15	0.46		
	12th main road- ORBIS fried chiken centre		1	0.60	1.70	0.15	0.15		
			1	2.90	2.20	0.15	0.96		
			1	1.00	1.00	0.15	0.15		
			1	1.00	0.80	0.15	0.12		
	Nandini parlour- opposite road		1	6.60	1.70	0.15	1.68		
	Besides BWSSB water tank		1	7.90	2.70	0.15	3.20		
			1	6.50	1.00	0.15	0.98		
	Swathi hotel main road		1	2.80	1.80	0.15	0.76		
	Sahakaranagara			0.00	0.00	0.15			
	14th main road, Infront of Bajaj		1	2.30	2.10	0.15	0.72		
			1	5.80	3.10	0.15	2.70		
			1	2.50	2.00	0.15	0.75		
			1	13.70	1.20	0.15	2.47		
	14th main road, Infront of Donne Biryani hotel		1	10.00	1.80	0.15	2.70		
			1	5.00	1.00	0.15	0.75		
			1	7.50	1.70	0.15	1.91		
			1	4.90	1.80	0.15	1.32		
	13th main road, ratna house		1	2.80	1.50	0.15	0.63		
			1	4.00	0.90	0.15	0.54		
			1	3.30	2.00	0.15	0.99		
	13th main road, sensex shop		1	2.00	1.70	0.15	0.51		
			1	2.60	1.90	0.15	0.74		
			1	1.00	1.00	0.15	0.15		
			1	1.70	1.20	0.15	0.31		
			1	4.00	3.50	0.15	2.10		
	13th main road, Capital shipping unit		1	3.70	1.90	0.15	1.05		
			1	8.00	1.00	0.15	1.20		

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

	coffe board layout								
	3rdc ross V.L Enterprises,		1	4.00	0.50	0.15	0.30		
			1	3.90	3.80	0.15	2.22		
	8th main road, Sri Arjun Adithiya Nivas		1	2.10	1.80	0.15	0.57		
			1	3.90	2.20	0.15	1.29		
			1	1.40	1.20	0.15	0.25		
	8th main road, Hno 552		1	2.20	1.20	0.15	0.40		
			1	3.80	2.10	0.15	1.20		
			1	1.00	0.90	0.15	0.14		
	8th main road, Kodanda shetty house		1	2.00	2.00	0.15	0.60		
			1	0.90	0.80	0.15	0.11		
	8th main road, Akshaya house		1	5.50	0.80	0.15	0.66		
			1	6.90	0.80	0.15	0.83		
			1	5.30	0.80	0.15	0.64		
	8th main road, sudarshan house	C&PC	1	0.90	0.80	0.15	0.11		
			1	0.50	0.40	0.15	0.03		
	9th main road, meghana house		1	2.70	0.90	0.15	0.36		
			1	1.80	1.70	0.15	0.46		
			1	0.50	0.50	0.15	0.04		
	10th main road, Nagaswamy house		1	3.30	1.00	0.15	0.50	11.72	
			1	1.80	1.60	0.15	0.43		
	10th main road, janani house		1	2.40	1.60	0.15	0.58		

N.D
DE(RD)
14/8/2024

109.58

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore Mahanagara Palike
Bangalore - 560 092

	10th main road, HNO608		1	1.30	1.10	0.15	0.21		
			1	2.00	0.90	0.15	0.27		
			1	2.40	2.40	0.15	0.86		
			1	3.80	1.60	0.15	0.91		
			1	1.00	1.00	0.15	0.15		
	11th cross, Hno632		1	3.00	0.90	0.15	0.41		
	12th main road, H636		1	2.50	1.70	0.15	0.64		
			1	1.30	0.90	0.15	0.18		
	10th main road, Nandini milk parlour		1	3.40	2.40	0.15	1.22		
			1	2.00	1.70	0.15	0.51		
			1	1.80	1.10	0.15	0.30		
			1	2.50	1.10	0.15	0.41		
			1	1.00	1.00	0.15	0.15		
			1	2.00	1.60	0.15	0.48		
			1	2.50	1.30	0.15	0.49		
			1	2.30	1.30	0.15	0.45		
	9th main road, supritha house		1	4.20	3.40	0.15	2.14		
			1	1.70	1.30	0.15	0.33		
			1	1.70	1.70	0.15	0.43		
	7th main road, Aasharaya house		1	4.50	2.40	0.15	1.62		
			1	3.00	1.40	0.15	0.63		
			1	2.70	1.40	0.15	0.57		
	4th main road, infront of Gokul house		1	3.90	2.60	0.15	1.52		
			1	1.00	1.00	0.15	0.15		
	4th main road, shree durga realities		1	4.70	1.40	0.15	0.99		
			1	1.90	1.40	0.15	0.40		
			1	10.10	1.40	0.15	2.12		
	4th main road, shyam hujang house		1	3.40	2.10	0.15	1.07		
	4th cross Sri krishna house		1	4.00	1.80	0.15	1.08		
			1	3.40	1.90	0.15	0.97		
			1	2.20	2.00	0.15	0.66		
	7th main, Jains house		1	2.80	2.10	0.15	0.88		
			1	2.20	1.90	0.15	0.63		
	7th main road, Yash house		1	1.90	1.60	0.15	0.46		
			1	3.80	2.40	0.15	1.37		
	7th main road,Diya house		1	2.30	2.30	0.15	0.79		
	6th main road, Jayashree house		1	4.10	3.70	0.15	2.28		
			1	1.00	1.00	0.15	0.15		
	6th main road, Jose house		1	3.30	3.20	0.15	1.58		
			1	2.70	1.50	0.15	0.61		
	6th main road, Shangrile house		1	1.10	1.20	0.15	0.20		
			1	1.80	1.70	0.15	0.46		
			1	3.20	2.50	0.15	1.20		
	Umasri nilayam		1	6.00	0.90	0.15	0.81		
	5th cross Sai sapthami house		1	2.20	2.10	0.15	0.69		
			1	2.00	2.00	0.15	0.60		
			1	2.00	1.50	0.15	0.45		
	8th main road, HNO 145		1	3.00	1.90	0.15	0.86		
			1	2.40	1.40	0.15	0.50		
			1	1.00	1.00	0.15	0.15		
			1	2.70	1.20	0.15	0.49		
			1	1.00	0.90	0.15	0.14		
	8TH main road, Hno327		1	2.00	2.00	0.15	0.60		
			1	2.60	2.10	0.15	0.82		

NDA DE(Rev) 15/3/2021

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

39.04

Assistant Engineer

Page 7

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Assistant Executive Engineer

Detailed measurements

	Venkate gowda layout								
	3rd cross road		1	5.00	1.50	0.15	1.13		
			1	10.00	1.50	0.15	2.25		
			5	1.00	1.00	0.15	0.75		
	2nd cross road		1	5.00	2.00	0.15	1.50		
			1	3.00	1.50	0.15	0.68		
	1st cross road		1	4.50	2.00	0.15	1.35		
			1	5.00	1.50	0.15	1.5		
			1	3.50	1.60	0.15	1.12		
	GKVK LAYOUT								
	Main road		1	5.00	2.00	0.15	2		
			1	10.00	1.50	0.15	3		
			1	10.00	2.00	0.15	4		
			5	2.00	2.00	0.15	4		
			10	1.50	1.50	0.15	4.5		
			1	15.00	1.50	0.15	4.5		
			1	10.00	5.00	0.15	10		
			1	20.00	3.00	0.15	12		
			1	15.00	2.50	0.15	7.5		
			1	2.00	0.65	0.15	0.26		
			1	5.00	1.50	0.15	1.5		
			1	2.00	3.50	0.15	1.4		
			1	8.00	2.00	0.15	3.2		
	Padma tent area								
			1	5.00	2.50	0.15	2.5		
			1	8.00	1.50	0.15	2.4		
			1	10.00	2.00	0.15	4		
			5	2.00	2.00	0.15	4		
	Kempapura main road		1	30.00	2.00	0.2	12		
			1	30.00	2.00	0.2	12		
			1	30.00	2.00	0.2	12		
	Road from MM road to JH school road		1	30.00	2.00	0.2	12		
			1	30.00	2.00	0.2	12		
			1	30.00	2.50	0.2	15		
							304.62		

156.04

AEE (WE) 16/8/2021

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore Mahanagara Palike
Bangalore - 560 092

Assistant Executive Engineer